

Task Name	Duration	Start
FRESH AIR PROJECT- Work Schedule Monday July 24 Through, Friday July 28 Day Time Work: 7:00 am - 3:30pm		
Core 1 & 2		
Installation of side walls	Noise: Low	
3rd Fl <hr/> Karl Li Room 301, 302, 306, 307, Myriam Sarachik Room 301 Linda Spatz Room 306 , 307	3 Days	Tue 7/25/17 thru Thur 7/27/17
4th Fl <hr/> Claude Telesford 402, 407 401 James Hedberg 407 Vacant Room 403	3 Days	Wed 7/26/17 thru Fri 7/28/17
5th Fl <hr/> Garnet Lewis, Room 501 Monica Siu Room 501, Christine Klusko Room 503, 504 , 506 Ken Ou Room 503 504, Hector Fermin Room 503	3 Days	Tue 7/25/17 thru Thur 7/27/17
6th FL <hr/> Jerry Guyden Room 601 Paul Gotlieb Room 603 Sana Goyert Room 604 Tadmiri Venkatesh Room 606	3 Days	Tue 7/25/17 thru Thur 7/27/17
Core 3 & 4		
Removal of side walls	Noise: High	

4th Fl <hr/> James Hedberg-Room 407 Claude Telesford Room 407 Vladimir Petricevic-Room 409 Richard Steinberg -Room 411,	3 Days	Mon 7/24/17 thru Wed 7/26/17
3rd Fl <hr/> Linda Spatz Room 307 Brian Tiburzi Room 309 Ngee-Pong Chang Room 311 Joel Gersten Room Room 311 Alexio Polychronakos Room 312 Michio Kaku Room 312	3 Days	Tue 7/25/17 thru Thur 7/27/17
2nd Fl <hr/> Vladimir Petricevic Room 206, Kestutis Sutkus Room 206 Joan Brijllal Room 206 Sergey Vitkalov 208, Bingmei Fu Room 209, Myriam Sarachik Room 211	3 Days	Wed 7/26/17 thru Fri 7/28/17
Wiring of FSD's & air valves	Noise: Low	
5th Fl <hr/> Vitaly Zyhadlo Room 507 & 511 Michelle Juarez Room 510 Hector Fermin Room 507 & 511, 513 Christine Klusko Room 511	3 Days	Mon 7/24/17 thru Wed 7/26/17
6th Fl <hr/> Sally Hoskins Room 607 Mark Pezzano Room 609 & 611 Linda Spatz Room 611 Monica Siu Room 613 Garnet Lewis Room 613	3 Days	Wed 7/26/17 thru Fri 7/28/17
Controls Conduit Rough-In	Noise: Low	
6th Fl <hr/> Sally Hoskins Room 607 Mark Pezzano Room 609 & 611 Linda Spatz Room 611 Monica Siu Room 613 Garnet Lewis Room 613	4 Days	Mon 7/24/17 thru Thur 7/27/17

4th Fl James Hedberg-Room 407 Claude Telesford Room 407 Vladimir Petricevic-Room 409 Richard Steinberg -Room 411,	4 Days	Wed 7/26/17 thru Mon 7/31/17
Duct riser installation	Noise: Medium	
7th Fl John Lee Room 705 Benjamin Black Room 707 Chistine Klusko Room 709 & 712 Hector Fermin Room 709 & 712 Feng Zhou Room 712	4 Days	Tue 7/25/17 thru Fri 7/28/17
8th Fl Shubha Govind Room 807 Robert Anderson Room 810 Amy Berkov Room 811 Mike Hickerson Room 813	4 Days	Tue 7/25/17 thru Fri 7/28/17
9th Fl Andrea Kottmann Room 907 Patricia Cortes Room 909 Geri Kreitzer Room 911 Bingmei Fu Room 913	4 Days	Tue 7/25/17 thru Fri 7/28/17
10th Fl Boris Kalmatsky Room 1008, 1013 Christina Veresmorteian Room 1010 Barbara Zajc Room 1012	4 Days	Wed 7/26/17 thru Mon 7/31/17
11th Fl Kunga Tsetan Room 1107 ,1109, 1113	4 Days	Wed 7/26/17 thru Mon 7/31/17
12th Fl Temp Facilities Moved-Vacant Room 1208 Copy Room Room 1209 Valeria Balogh-Nair Room 1213 Mahesh Lakshman Room 1212 A,B	4 Days	Wed 7/26/17 thru Mon 7/31/17
13th Floor David Robinson Room 1308 David Calhoun Room 1309 Vacant Lab Room 1311 Simon Simms Room 1313	4 Days	Wed 7/26/17 thru Mon 7/31/17

Core 5 & 6		
Wiring of FSD's & air valves	Noise: Low	
5th Fl <hr/> Hector Fermin Room 531, 530, Andrew Blake Room 531 Christine Klusko Room 531, 530, 527 Belinda Smith Room 529, Yolanda Pitt Room 527	3 Days	Mon 7/24/17 thru Wed 7/26/17
6th Floor <hr/> Karen Hubbard Room 627, Shubha Govind Room 625, Mark Steinberg Room 624 Vacant Lab Room 626	3 Days	Wed 7/26/17 thru Fri 7/28/17
Controls Conduit Rough-In	Noise: Low	
6th Floor <hr/> Karen Hubbard Room 627, Shubha Govind Room 625, Mark Steinberg Room 624 Vacant Lab Room 626	4 Days	Mon 7/24/17 thru Thur 7/27/17
4th Floor <hr/> Vladimir Petricevic 423, James Hedberg Room 423 Roberta Turner Room 420 , 421 Vacant Lab Room 424	4 Days	Wed 7/26/17 thru Mon 7/31/17