

Task Name	Duration	Start
<b>FRESH AIR PROJECT- Work Schedule</b> <b>Monday, June 12 Through, Friday June 16</b> <b>Day Work: Monday through Friday 7 am - 3:30pm</b> <b>Night Work: Monday - Thursday 9pm - 5am</b> <b>Night Work: Friday 5pm - 1am</b>		
Core 1 & 2		
Duct Take-Off's & riser	Noise: Medium	
<u>13th Floor</u> <b>Vacant Lab Room 1301</b> <b>Zimei Bu Room 1303 &amp; 1305</b> <b>Denise Addison Room 1307</b>	5 Days	Mon 6/12/17
Core 3 & 4		
Controls Conduit Rough-In	Noise: Low	
<u>11th Floor</u> <b>Kunga Tsetan Room 1107 ,1109, 1113</b>	3 Days	Wed 6/14/17
Installation of shaft wall (NIGHT WORK)	Noise: Medium	
<u>12th Floor</u> <b>Temp Facilities Moved-Vacant Room 1208</b> <b>Copy Room Room 1209</b> <b>Valeria Balogh-Nair Room 1213</b> <b>Mahesh Lakshman Room 1212 A,B</b>	1 Night	Mon 6/12/17
<u>11th Floor</u> <b>Kunga Tsetan Room 1107 ,1109, 1113</b>	1 Night	Tue 6/13/17
<u>10th Floor</u> <b>Boris Kalmatsky Room 1008 ,1012 &amp; 1013</b> <b>Christina Veresmorteian Room 1010</b> <b>Barbara Zajc Room 1012</b>	1 Night	Wed 6/14/17

<b>9th Floor</b> <b>Andrea Kottmann</b> Room 907 ABCD <b>Patricia Cortes</b> Room 909 <b>Geri Kreitzer</b> Room 911 <b>Bingmei Fu</b> Room 913	1 Night	Thur 6/15/17
<b>8th Floor</b> <b>Ratna Sircar</b> Room 806 <b>Robert Anderson</b> Room 810 <b>Amy Berkov</b> Room 811 <b>Mike Hickerson</b> Room 813	1 Night	Fri 6/16/17
<b>Slab removal (NIGHT WORK)</b>	<b>Noise: High</b>	
<b>13th Floor</b> <b>David Robinson</b> Room 1308 <b>David Calhoun</b> Room 1309 <b>Vacant Lab</b> Room 1311 <b>Simon Simms</b> Room 1313	1 Night	Thur 6/15/17
<b>12th Floor</b> <b>Temp Facilities Moved-Vacant</b> Room 1208 <b>Copy Room</b> Room 1209 <b>Valeria Balogh-Nair</b> Room 1213 <b>Mahesh Lakshman</b> Room 1212 A,B	1 Night	Fri 6/16/17
<b>Core 5 &amp; 6</b>		
<b>Side wall demolition ( Night Work)</b>	<b>Noise: High</b>	
<b>7th Floor</b> <b>Temp Facilities Moved-Vacant</b> Room 729 <b>Mark Harwood</b> Room 728 <b>Jonathan Levitt</b> Room 727 <b>Chritite Klusko</b> Room 727 & 728 <b>Andre Washington</b> Room 727 <b>Harry Acosta</b> Room 725	1 Day	Mon 6/12/17

<u>6th Floor</u> <b>Mark Steinberg Room 624</b> <b>Shubha Govind Room 625</b> <b>Vacant Lab/Room Room 626</b> <b>Karen Hubbard Room 627</b>	1 Night	Tue 6/13/17
<u>5th Floor</u> <b>Vacant Research Lab Room 527</b> <b>Emerson Research Lab Room 529</b> <b>Vacant Research Lab Room 530</b> <b>Hector Fermin Room 531</b> <b>Andrew Blake Room 531</b>	1 Night	Wed 6/14/17
<u>4th Floor</u> <b>Birman Lab-Room 424</b> <b>Vladimir Petricevic-Room 423</b> <b>Roberta Turner -Room 420 &amp; 421</b>	1 Night	Thur 6/15/17
<u>3rd Floor</u> <b>Laurent Mars Room330</b> <b>Vacant Research Lab Room 328</b> <b>Jiufeng Tu Room 327</b> <b>Michael Lubell Room 325</b> <b>Laurent Mars Room 325</b> <b>Juana Torres Room 325</b>	1 Night	Fri 6/16/17
<b>Controls Conduit Rough-In</b>	Noise: Low	
<u>11th Floor</u> <b>Michael Green Room 1130</b> <b>Vacant Research Lab Room 1128</b> <b>Edward Hohenstein Room 1127</b> <b>Ronald Birke Room 1125</b>	4 Days	Mon 6/12/17
<b>Electrical Conduit Rough-In</b>	Noise: Low	

<b>2nd Floor</b>		
<b>Joan Brijlall Room 223, 225, 226, 228</b> <b>Kestutis Sutkus Room 223 225 226, 228</b>	4 days	Mon 6/12/17
<b>Core 7 &amp; 8</b>		
<b>Duct Take-Off's &amp; riser</b>	<b>Noise: Medium</b>	
<b>13th Floor</b>		
<b>Themis Lazaridis Room 1325</b> <b>Almudena Pino Room 1325</b> <b>Tony Liss/ Cindy Gonzalez Room 1320</b> <b>Vacant Research Lab Room 1321, 1324</b>	5 Days	Mon 6/12/17